

Attachment 2 – Route Optimisation programme status as at 17 March 2012

Route	Comment						Results				
	Type	Stage 1 Pre Optimisation Report	Post Optimisation Survey	Stage 2 Post Optimisation Report	Overall Status	Comment	Completion	Travel time savings (hours)	CO ₂ emission reduction (tonnes)	Fuel savings (litres)	First year benefits (\$m)
St Lukes	Full	100 %	Completed	100 %	Complete	Complete	Complete	81,034	266	106,098	1.46
Symonds Street	Full	100%	Completed	100%	Complete	Complete	Complete	234,052	1,005	402,429	4.41
Dominion Road	Full	100%	Completed	100%	Complete	Complete	Complete	105,000	117	51,000	1.72
Broadway	Full	100%	May	5%	In Progress	Software Installation prior to Post Travel Time Surveys	June 2012				
Great South Road (GSR)Broadway to Central Park	Full	100%	May	40%	In Progress	Software Installation prior to Post Travel Time Surveys	June 2012				
Great South Road– EP Highway to Princes St	Full	100%	May	15%	In Progress		June 2012				
Great South Road Mangere to Nicholson Ave	Full	100%	May	10%	In Progress	Decision on GSR/East Tamaki Required prior to Post Travel Time Survey	June 2012				
Greenlane East	Full	100%	May	20%	In Progress	Works on temp hold –Water storm project on Peach Parade between 5.3.2012-17.4.2012	June 2012				
Greenlane West	Full	100%	March	20%	In Progress		June 2012				
Kyber Pass	Full	30%	May	-	In Progress	Strategy Confirmed on March 1 st 2012	June 2012				
Quay Street	Partial	-	-	-	Complete	Supported RWC	Completed				
Fanshawe Street	Partial	-	-	-	Complete	Supported RWC	Completed				
Customs Street	Partial	-	-	-	Complete	Supported RWC	Completed				
Beach road	Partial	-	-	-	Complete	Supported RWC	Completed				